

Figure A-2 - Widespread upper-fiber deterioration

Multiple adjoining deck members exhibit splitting, checking, fiber loss, and degraded upper surfaces following removal of the existing roof system.

Photographic condition narrative

Prior project work. Preliminary / project-specific coordination example; not a fabrication release or instructions for another property.



Figure A-6 - Measured deterioration extent

Tape measurement records the lateral extent of the damaged zone and supports repair quantity documentation.

Measured condition extent

Prior project work. Preliminary / project-specific coordination example; not a fabrication release or instructions for another property.

Appendix B - Field Repair Record

Repair number	
Date	
Roof area/grid	
Member orientation	
Affected length/width/depth	
Moisture readings	
Condition classification	
Temporary stabilization	
Repair method	
Materials installed	
Fasteners and connections	
EOR review required	
Owner notification	
Change-order reference	
Photos before/during/after	
Superintendent release	
Date released for OSB/roofing	

Appendix C - Technical Coordination Notes

GAF product names shown are a basis-of-design coordination framework. The final approved project submittal and GAF Technical Services acceptance govern.

EnergyGuard HD Barrier is a GAF high-density polyiso cover board option intended for combustible wood-deck roof assemblies where the approved listing permits its use. Product selection must match the tested roof assembly.

GAF SA Vapor Retarder XL is included only where required by the project vapor-control design. Vapor-retarder continuity at perimeters and penetrations is essential.

EverGuard TPO membrane installation, seam welding, attachment, flashings, and inspection shall follow the current GAF manual, project details, and warranty requirements.

Field repair record and coordination notes

Prior project work. Preliminary / project-specific coordination example; not a fabrication release or instructions for another property.